

MILESTONE 1 WORK:

Monday, January 8, 2024:

- Refactored/finalized instruction set [1.5 hours]
- Determined instruction types [1.5 hours]
- Completed Instruction Set table [1 hour]

Tuesday, January 9, 2024:

- Wrote assembly examples for each instruction [1 hour]
- Translated relprime into machine code [1 hour]
- Wrote example common operation snippets [30 min]
- Finished up memory map, made modifications to expanded instruction set table [30 min]

MILESTONE 2 WORK:

Thursday, January 11, 2024:

- Ethan gave hardware demo in Sandbox: showed locations+functionality of main register bus, special dedicated registers (sp/ra/pc)
 - Since instructions all have immediates in same location but of differening length, immediate genies for imm. instructions handled right after decoder, MUX selects them
- Began drafting document with RTL instructions, completed 10W

Friday, January 12, 2024:

- Ethan and I worked on refactoring document.
 - We decided on recursive calling conventions: local vars that need to be preserved between calls should be backed up+restored in saved registers, since this is more of a "callee responsibility"
 - Assembled example programs [20 mins]
 - I redid the memory map, Ethan fixed the example program instructions to follow it
 - Decided to refactor instruction formats to table format for readability
 - Examined verilog parts we plan to use: using equality that xors to a standard bitwidth reg rather than alu subtraction

Monday, January 15, 2024:

- Completed RTL for RETURN [10 min]
- Drafted component list [2 hrs]:

- We decided (for the time being, we will likely refactor into multicycle in the future and change things)
- there will be 4 separate ALUs:
 - One for simple 2-input logic instructions (Add, and, etc.)
 - One for branch instructions, as they output a single-bit flag + use gates rather than adders to do comparisons
 - One for PC/SP modification instructions, so output can be wired directly to pc/sp/ra
 - One for other instructions, that will likely be divided up in the future (since each of these instructions uses their own logic)
- Massive instruction decoder determines input flags for ALUs (might refactor this into opcodes in the future/clean it up)
- Cleaned up RTL based on new component list: fixed naming conventions to more clearly demonstrate what components were being used (we were using A/B/C letter variables for everything when these are reserved for loaded regs) [30 min]
- Drafted RTL error checking process and fixed some RTL errors based on it [30 min]

MILESTONE 3 WORK:

Thursday, January 18, 2024:

- Updated RTL, moving it away from trying to describe exact hardware components to more of a general overview of what flows to what in a single-cycle path.
 - Consolidated instructions that only differ by opcode (arithmetic + branching instructions) [30min]
- Updated RTL Error-checking process: We felt that drawing a diagram of the current states of the register files + stack frame would help determine if behavior is accurate, since these are the main components where instruction data is stored/retrieved (and the main places things could go wrong) [30min]
- Began writing L_Register_File [30min]

Friday, January 19, 2024:

- Continued working on register file, fixed bugs -- Ethan refactored it to use existing components rather than hard-code everything like muxes [30min]

Saturday, January 20, 2024:

- Began implementing L_ALU_11 in Verilog. L_ALU_11 handles the main arithmetic operations (Type 4WRR instructions) [1hr]

- We decided to stick the main instruction decoder unit inside of the ALU, and have the ALU not only handle all instruction operations but also the setting of read/write flags and immediate sign extension
- Instructions start by flowing through the decoder, then are sent to their appropriate sub-ALU. ALUs are divided based on where their outputs go and what output flags they need to set.
- We felt this would be more efficient since all of the instruction flags and whether immediates are SE'd are inevitably tied to what operation the ALU does

Sunday, January 21, 2024:

- Began writing testbench for L_ALU_11: T_L_ALU_11 [30 min]
- Completed bench but could not get it to work in ModelSim

Monday, January 22, 2024:

- Refactored Verilog datapath diagram into a Google Drawings diagram for readability [2 hours]
- Worked on Datapath Implementation Plan in document. [1 hr]
 - I would like to include an additional diagram showing the ALU since it takes on so many responsibilities
- Reworked the L_ALU_11 test: ditched exhaustive testing because testing every single combination takes too long and is difficult to debug [1 hr]
 - Decided to instead test binary multiples of 8: this gives us tests of positive and negative numbers on both positions for every operation without making things too long
- Began updating component list with new ALU structures [30 mins]
- Added control signal descriptions [15 mins]

1 hour team meeting:

- Decided it's not worthwhile to do unit tests since our ALU components are so simple: we are focusing on integration testing instead
- We decided to implement and test memory before Friday
- Agnay, Wenzhi, are going to implement the ALU subcomponents next week
- My task: modify assembler:
 - takes in program file (what you will run), put this in instruction space
 - init file that has a few instructions that initialize the environment before jumping to the program
 - outputs to a file

MILESTONE 4 WORK:

Tuesday, January 23, 2024:

- Started modifying Python assembler to support memory initialization [1.5 hours]

Wednesday, January 23, 2024:

- Completed memory space initialization for compiler [1 hours]

Thursday, January 25, 2024:

- Decided to redesign datapath. Control unit is now external to ALU: since branch operations involve two ALU operations if they are successful (first the comparison and then the calculation of the branch)

Todos/notes from meeting:

- Revise datapath, draw it, and check it over with Sid during office hours
 - For each component in component description: write a description of how we will test it
 - E.g. Make sure the register changes when the reset is 0 and the clk is high
- After done writing test descriptions, have 1 person responsible for building component, 1 person responsible for writing testbench. Have tester and builder write component and test at the same time
- More detail on how we will integrate datapath. Think of how we will gradually build it up and test it in 2-3 test. We are testing for both if it's working or not and the timing (propagation delay) of each component: do things happen when we expect? Will help us figure out clocking strategy
- We can derive integration plan from drawing on datapath: group units that need to work together and circle them: these will be tested together as a module
- Unit tests are required for all components. If a component is simple (like a 2b mux that's just an if/else), don't make it a component! Or just test it lol
- Created new digitized datapath, filled in document with updated control signals [3 hours]

Friday, January 26, 2024:

- Met with Ethan, discussed some issues with current datapath
 - Decided to have separate immediate gen, control unit, and value selector (all that take inst. As input and parse the opcode) so things don't get bloated, made slight changes to diagram to accommodate this [1 hr]

Monday, January 29, 2024:

- Completed L_Control.v with proper control signals [1 hr]
 - Control generates immediate for SHIFT
- Updated Control Signals table, fixed a few issues [30min]
 - MemOut can either be R0 (for strsp) or R1 (for STR), and JUMP also needs to store RA rather than PC
- Created Unit and Integration testing plan on doc [1hr]
- Met with Dr. Sid – discussed changes to integration testing. Suggested a bottom-up approach with manual routing, saving value router for end [30min]

Tuesday, January 30, 2024:

- Completed T_C_Comparator and T_C_ALU [1 hr]
- Completed new unit and integration test plan [2 hrs]
 - Did bottom-up approach: did not introduce value router and decoder until very end
 - Very difficult to test comparator without VR/decoder since its affect on the PC is determined by VR/decoder setting the appropriate output flag based on compOut
- Updated Components table [10 min]

MILESTONE 5 WORK:

Thursday, February 1, 2024

- Created table of control signals by instructions (“Control Signals by Instruction Type” in doc) [30 mins]
- Debugged control unit, made some changes to incorrect flags being set [1 hr]

Friday, February 2, 2024

- Completed and ran T_C_Comparator and T_C_ALU [2 hr]

Sunday, February 4, 2024

- Completed and ran T_C_Register and T_C_Register_File [2 hr].

Tuesday, February 6, 2024

- Met with Ethan to discuss system testing plan, learned how to use updated testbench (just I/O for system testing). Fixed my memory file path (remember to use the Verilog SUBFOLDER (C:\Users\letscher\rhit-csse232-2324b-project-v-2324b-02\implementation\Verilog\lol\Verilog\memory-content) for memory content), updated document with System Testing Plan [1hr] Note: ask if we need dedicated tests for operations not used in RelPrime (shift, branch types)
- Wrote TEST_STR_RTV.txt, began debugging [1 hr]

MILESTONE 6 WORK:

Friday, February 9, 2024

- Completed system tests: TEST_SHIFT_OR_XOR, TEST_EQ, TEST_LT, TEST_NEQ, TEST_GEQ [1.5 hrs]

Tuesday, February 9, 2024

- Updated diagram: included proper PC selection, control flags outputted from control unit, added write flags, added wire dots [1 hr]